

Informe de Inversion del 01/08/20 al 31/08/20

Código Presupuesto	Descripción	Presupuesto Aprobado	Pagos Antes del Periodo	Pagos del Periodo	Total Pagado	Disponibile	Porcentaje Ejecutado
03	INVERSION						
03-01	GERENCIA						
03-01-251	Estudios, Investigacion Y Proyecto De	2,800,000.00	418,114.00	0.00	418,114.00	2,381,886.00	14.93
03-01-471	Const, Adic Y Mej. De Obras(terrenos)	2,530,821.97	0.00	0.00	0.00	2,530,821.97	0.00
	Total de la Actividad	5,330,821.97	418,114.00	0.00	418,114.00	4,912,707.97	7.84
03-02	OPEACION Y MANTEIMIENTO						
03-02-449	Adquisición De Equipos Varios	1,200,000.00	244,422.30	25,171.70	269,594.00	930,406.00	22.46
03-02-464	Const., Adic Y Mej. Sist. Agua Potable	2,074,440.95	100,000.00	0.00	100,000.00	1,974,440.95	4.82
03-02-465	Const. Adic Y Mej A Sis. Alcantarillado	2,850,295.50	19,352.54	190,270.00	209,622.54	2,640,672.96	7.35
03-02-466	Const., Adic Y Mej. En Red De	2,191,702.60	490,479.74	277,555.06	768,034.80	1,423,667.80	35.04
	Total de la Actividad	8,316,439.05	854,254.58	492,996.76	1,347,251.34	6,969,187.71	16.19
03-03	ADMINISTRACION						
03-03-421	Adquisicion De Equipos Nuevos De	509,500.52	372,197.48	0.00	372,197.48	137,303.04	73.05
03-03-449	Adquisición De Equipos Varios	110,000.00	50,965.00	45,976.11	96,941.11	13,058.89	88.12
03-03-461	Construccion, Adiciones Y Mejoras De	122,000.00	0.00	0.00	0.00	122,000.00	0.00
	Total de la Actividad	741,500.52	423,162.48	45,976.11	469,138.59	272,361.93	63.26
03-04	COMERCIALIZACION						
03-04-421	Adquisicion De Equipos Nuevos De	165,000.00	51,403.81	0.00	51,403.81	113,596.19	31.15
	Total de la Actividad	165,000.00	51,403.81	0.00	51,403.81	113,596.19	31.15
	Total del Programa	14,553,761.54	1,746,934.87	538,972.87	2,285,907.74	12,267,853.80	15.70
	Total del General	14,553,761.54	1,746,934.87	538,972.87	2,285,907.74	12,267,853.80	15.70




 Francisco Alonso
 Contador